

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 1

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-5931	NORTHAMPTON	I-95	HALIFAX COUNTY LINE (MILEMARKER 173.9) TO THE VIRGINIA STATE LINE (MILEMARKER 181.4). PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
I-6026	CAMDEN	US 17 (FUTURE I-87)	PASQUOTANK COUNTY LINE TO VIRGINIA STATE LINE. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
I-6028	MARTIN	US 13/US 64 (FUTURE I-87)	EDGEcombe COUNTY LINE TO US 13/17 AND US 64 INTERCHANGE. PAVEMENT REHABILITATION.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20. SEGMENT C: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-2511	BEAUFORT MARTIN	US 17	WASHINGTON BYPASS NORTH OF NC 171 TO MULTI-LANES SOUTH OF WILLIAMSTON. WIDEN TO MULTI-LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAY CONSTRUCTION FROM FY 20 TO FY 21.
R-2576	CURRITUCK	NEW ROUTE	MID-CURRITUCK BRIDGE, COINJOCK TO COROLLA. NEW STRUCTURE OVER CURRITUCK SOUND AND UPGRADE APPROACHES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-3419	DARE	US 158	US 64-NC 12 TO EASTERN END OF CURRITUCK SOUND BRIDGE. ACCESS MANAGEMENT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
R-4457	DARE	US 158	NC 12. IMPROVE INTERSECTION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
R-4705	MARTIN	SR 1142 (PRISON CAMP ROAD)	NC 903 TO SR 1182 (EAST COLLEGE ROAD). UPGRADE FACILITY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
R-5014	DARE	SR 1217 (COLLINGTON ROAD)	DEAD END TO US 158 (CROATON HIGHWAY) IN KILL DEVIL HILLS. OPERATIONAL-SAFETY IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-5717	CAMDEN CURRITUCK	SR 1227/SR 1208 (SOUTH MILLS ROAD) SR 1224/SR 1223 (OLD SWAMP ROAD)	NC 343 IN CAMDEN COUNTY TO NC 168 IN CURRITUCK COUNTY. WIDEN AND INTERSECTION IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
R-5740	PERQUIMANS	SR 1329 (WOODVILLE ROAD)	SR 1331 (RED BANK ROAD) TO SR 1300 (NEW HOPE ROAD). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-5811	HERTFORD	NC 461	NC 45 TO END OF STATE MAINTENANCE. MODERNIZE ROADWAY.	RIGHT OF WAY ACCELERATED FROM FY 20 TO FY 19 AND CONSTRUCTION FROM FY 21 TO FY 20.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5942	PASQUOTANK	ELIZABETH CITY	ELIZABETH CITY SIGNAL SYSTEM.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 2

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-6034	LENOIR	US 70 (FUTURE I-42)	BEAR CREEK BRIDGE TO SR 1690 (WILLIE MEASLEY RD). PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-1015	CRAVEN	US 70 (HAVELOCK BYPASS)	NORTH OF PINE GROVE TO NORTH OF CARTERET COUNTY LINE. CONSTRUCT MULTI-LANE FACILITY ON NEW LOCATION.	TO ALLOW ADDITIONAL TIME FOR PERMIT ACQUISITION AND RIGHT OF ENTRY TO USFS LAND, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-2511	BEAUFORT MARTIN	US 17	WASHINGTON BYPASS NORTH OF NC 171 TO MULTI-LANES SOUTH OF WILLIAMSTON. WIDEN TO MULTI-LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, DELAY CONSTRUCTION FROM FY 20 TO FY 21.
R-2513	CRAVEN	US 17	NC 43 TO SR 1438 (SPRUILL TOWN ROAD). WIDEN TO MULTI-LANES.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
R-2553	LENOIR	US 70 (FUTURE I-42)	EXISTING FREEWAY NEAR LAGRANGE TO EXISTING FREEWAY NEAR DOVER. UPGRADE ROADWAY TO FREEWAY, PART ON NEW LOCATION.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED. SEGMENT C: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27.
R-4463	CRAVEN	NC 43 CONNECTOR	NC 43/NC 55 TO US 17 IN NEW BERN. CONSTRUCT ROUTE ON NEW LOCATION WITH INTERCHANGE AT US 70.	SEGMENT A: TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
R-4746	CARTERET	US 70/NC 12	SR 1429 (OLGA ROAD) TO SR 1350 (WHITEHURST ROAD). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
R-5727	CARTERET	SR 1176 (BRIDGES STREET EXTENSION)	SR 1738 (BRIDGES STREET) TO SR 1147 (MCCABE ROAD). WIDEN EXISTING ROADWAY AND CONSTRUCT PART ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
R-5777	CRAVEN	US 70	SR 1124 (GRANTHAM ROAD) TO THE PROPOSED US 70 HAVELOCK BYPASS. UPGRADE ROADWAY TO FREEWAY.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 19 TO FY 20. SEGMENT B: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-5812	GREENE	US 13 BYPASS	NC 58 (KINGOLD BOULEVARD) TO NC 91. WIDEN TO THREE LANES WITH CENTER TURN LANE.	TO ALLOW ADDITIONAL TIME FOR THE TRANSITION FROM DIVISION LET TO RALEIGH LET, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-5814	LENOIR GREENE	US 258	SR 1101 (BROWNTOWN ROAD) TO SR 2010 (C. F. HARVEY PARKWAY). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 28.
R-5816	CARTERET	NC 58 (WEST FORT MACON)	ATLANTIC BEACH CAUSEWAY. ADD RIGHT TURN LANE.	TO ALLOW ADDITIONAL TIME FOR SURVEYS AND UTILITY DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
R-5942	GREENE	US 13/US 258	NC 91 TO US 258 SPLIT. UPGRADE TO FREEWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5945	CARTERET	US 70 (LIVE OAK STREET)	NC 101 TO SR 1429 (OLGA ROAD). ACCESS MANAGEMENT.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO UNFUNDED.
U-2817	PITT	SR 1700 (EVANS STREET/ OLD TAR ROAD)	SR 1711 (WORTHINGTON ROAD) IN WINTERVILLE TO US 264 ALTERNATE (GREENVILLE BOULEVARD) IN GREENVILLE. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-3431	CRAVEN	SR 1763 (MILLER BOULEVARD)	SR 1756 (LAKE ROAD) TO OUTER BANKS DRIVE. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
U-5606	PITT	SR 1598 (DICKINSON AVENUE)	NC 11 TO READE CIRCLE. IMPROVE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 22.
U-5713	CRAVEN	US 70	SR 1124 (GRANTHAM ROAD) TO NEUSE RIVER BRIDGE. UPGRADE ROADWAY TO FREEWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-5730	PITT	US 13 (MEMORIAL DRIVE)	NC 43 (5TH STREET). UPGRADE INTERSECTION.	TO ALLOW ADDITIONAL TIME FOR RIGHT OF WAY ACQUISITION, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-5785	PITT	SR 1708 (FIRETOWER ROAD)	WEST OF EAST ARLINGTON BOULEVARD TO SR 1704 (FOURTEENTH STREET) IN GREENVILLE. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 24.
U-5860	BEAUFORT	SR 1306 (15TH STREET)	US 17 BUSINESS (CAROLINA AVENUE) TO BROWN STREET. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO UNFUNDED.
U-5870	PITT	SR 1708 (FIRETOWER ROAD)	SR 1704 (FOURTEENTH STREET) TO NC 33 (EAST 10TH STREET) IN GREENVILLE. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 24.
U-5875	PITT	SR 1203 (ALLEN ROAD)	SR 1467 (STANTONSBURG ROAD) TO US 13 (DICKINSON AVENUE EXTENSION). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5917	PITT	SR 1704 (FOURTEENTH STREET)	RED BANKS ROAD TO SR 1708 (FIRETOWER ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5952	PITT	GREENVILLE	GREENVILLE SIGNAL SYSTEM.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-5991	PITT	NC 43	SR 1708 (FIRETOWER ROAD) TO SR 1711 (WORTHINGTON ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-5993	CRAVEN	NC 55 (NEUSE BOULEVARD)	US 17 BUSINESS (MLK BOULEVARD). CONSTRUCT ROUNDABOUT.	TO ALLOW ADDITIONAL TIME FOR GEOENVIRONMENTAL INVESTIGATION, CONSTRUCTION DELAYED FROM FROM FY 19 TO FY 20.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6195	PITT	SR 1467 (STANTONSBURG ROAD)	SR 1204 (B'S BARBEQUE ROAD) TO NC 11 (MEMORIAL DRIVE). ACCESS MANAGEMENT.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
U-6198	CRAVEN	US 17 ALTERNATE (MARTIN LUTHER KING JR. BOULEVARD)	US 70 TO SR 1278 (TRENT ROAD). UGRADE TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 3

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-6036	BRUNSWICK	I-140	US 17 TO NORTH OF US 74. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 21.
R-3300	NEW HANOVER PENDER	US 17 (HAMPSTEAD BYPASS)	US 17 BYPASS SOUTH OF HAMPSTEAD TO US 17 NORTH OF HAMPSTEAD. CONSTRUCT FREEWAY ON NEW LOCATION	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
R-5021	BRUNSWICK	NC 211	SR 1500 (MIDWAY ROAD) TO NC 87. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 22.
R-5701	PENDER	NC 53	US 117 BUSINESS (WALKER STREET/WILMINGTON STREET). IMPROVE INTERSECTION.	TO BALANCE FUNDING LEVELS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.J
R-5885	ONSLow	NC 24 (WEST CORBETT AVENUE)	BELGRADE-SWANSBORO ROAD TO FRONT STREET. CONSTRUCT SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
R-5948	ONSLow	SR 1509 (QUEENS CREEK ROAD)	JONES ROAD TO SR 1565 (SMALLWOOD ROAD). WIDEN ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
U-3125	DUPLIN SAMPSON WAYNE	US 117 (FUTURE I-795)	I-40 TO I-795. UPGRADE ROADWAY TO INTERSTATE STANDARDS, PART ON NEW LOCATION.	SEGMENT C: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 29. SEGMENT D: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 29. SEGMENT E: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 28 TO FY 29. SEGMENT F: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 28 TO FY 29.
U-3338	NEW HANOVER	SR 1175 (KERR AVENUE)	RANDALL PARKWAY TO US 74 (MLK, JR. PARKWAY) IN WILMINGTON. WIDEN TO MULTI-LANES.	SEGMENT C: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-4007	ONSLow	US 17	US 17 BUSINESS TO SR 1326 (DRUMMER KELLUM ROAD) IN JACKSONVILLE. ADD ADDITIONAL LANES AND CONSTRUCT ROUTES ON NEW LOCATION.	SEGMENT E: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-4902	NEW HANOVER	US 17 BUSINESS (MARKET STREET)	COLONIAL DRIVE TO SR 1402 (PORTERS NECK ROAD). ACCESS MANAGEMENT IMPROVEMENTS.	SEGMENT C: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 24.
U-4906	ONSLow	SR 1308 (GUM BRANCH ROAD)	WEST OF SR 1313 (MILLS FIELDS ROAD) TO EAST OF SR 1324 (RAMSEY ROAD) IN JACKSONVILLE. WIDENING.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-5508	ONSLow	NC 24 (LEJEUNE BOULEVARD)	NC 53 (WESTERN BOULEVARD) IN JACKSONVILLE. UPGRADE INTERSECTION AND DRAINAGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5702	NEW HANOVER	NC 132 (COLLEGE ROAD)	SR 1272 (NEW CENTRE DRIVE) TO US 421 (CAROLINA BEACH ROAD). ACCESS MANAGEMENT AND TRAVEL TIME IMPROVEMENTS.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 26. SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
U-5704	NEW HANOVER	NC 132 (COLLEGE ROAD)	US 76 (OLEANDER DRIVE). CONSTRUCT INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 26.
U-5710	NEW HANOVER	US 74 (EASTWOOD ROAD)	SR 1409 (MILITARY CUTOFF ROAD) INTERSECTION IN WILMINGTON. CONVERT AT-GRADE INTERSECTION TO AN INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5716	ONSLow	NC 24	US 258 (RICHLANDS HIGHWAY) INTERSECTION. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5731	NEW HANOVER	US 74	US 17/US 421 IN WILMINGTON. CONSTRUCT A FLY-OVER AND FREE FLOW RAMP AT INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-5732	PENDER	US 17	SR 1582 (WASHINGTON ACRES ROAD) TO SR 1563 (SLOOP POINT LOOP ROAD). CONVERT TO SUPERSTREET.	TO BALANCE FUNDS FOR MAINTAINING R-3300 SCHEDULE, CONSTRUCTION DELAYED FROM FY 23 TO FY 27.
U-5734	NEW HANOVER	US 421 (SOUTH FRONT STREET)	US 17 BUSINESS/US 76/US 421 (CAPE FEAR MEMORIAL BRIDGE) TO US 421 (BURNETT BOULEVARD) IN WILMINGTON. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 28.
U-5736	ONSLow	NC 53 (WESTERN BOULEVARD)	US 17 (MARINE BOULEVARD) TO NC 24 (LEJEUNE BOULEVARD) IN JACKSONVILLE. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-5739	ONSLow	US 258/NC 24 (RICHLANDS HIGHWAY)	SR 1212 (PONY FARM ROAD) TO SR 1213 (BLUE CREEK ROAD). CONSTRUCT SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
U-5792	NEW HANOVER	US 74 (MARTIN LUTHER KING, JR. PARKWAY)	US 117/NC 132 (COLLEGE ROAD) IN WILMINGTON. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 26.
U-5862	BRUNSWICK	US 17 (SHALLOTTE BYPASS)	SR 1357 (SMITH AVENUE). UPGRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
U-5878	ONSLow	COMMERCE DRIVE EXTENSION	COMMERCE DRIVE TO SR 1406 (PINEY GREEN ROAD). CONSTRUCT ROADWAY ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5881	NEW HANOVER	NC 132 (COLLEGE ROAD)	SR 2048 (GORDON ROAD) TO SR 1272 (NEW CENTRE DRIVE). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 28.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5932	BRUNSWICK	US 17	NC 211. CONVERT INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27.
U-5949	ONslow	NC 210	US 17 TO SOUTH OF SR 1518 (OLD FOLKSTONE ROAD). WIDEN TO MULTI-LANES.	TO BALANCE FUNDS FOR MAINTAINING R-3300 SCHEDULE, CONSTRUCTION DELAYED FROM FY 25 TO FY 28.
U-6081	ONslow	NC 53 (WESTERN BOULEVARD)	SR 1308 (GUM BRANCH ROAD) TO US 17 (MARINE BOULEVARD). UPGRADE TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO FY UNFUNDED.
U-6232	BRUNSWICK	NC 130 (HOLDEN BEACH ROAD)	MASTER PLANNING STUDY TO EXAMINE ROADWAY IMPROVEMENTS ALONG THE HOLDEN BEACH CAUSEWAY CORRIDOR.	PROJECT ADDED AT THE REQUEST OF THE MPO.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 4

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-5932	HALIFAX	I-95	NC 481 (MILEMARKER 154) TO MILEMARKER 167. PAVEMENT REHABILITATION.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21. SEGMENT C: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
I-5933	NASH	I-95	WILSON COUNTY LINE (MILEMARKER 124.6) TO THE NORTH OF NC 97 (MILEMARKER 127.6). PAVEMENT AND BRIDGE REHABILITATION.	SEGMENT A: SEGMENT ADDED TO ADDRESS BRIDGE REHABILITATION NEED IN FY 22.
I-5972	JOHNSTON	I-95	US 70 BUSINESS. UPGRADE INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 24.
I-5974	JOHNSTON	I-95	US 701/NC 96. CONSTRUCT INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
I-5986	CUMBERLAND HARNETT JOHNSTON	I-95	I-95 BUSINESS/US 301 (EXIT 56) TO I-40 (EXIT 81). WIDEN TO EIGHT LANES.	SEGMENT B: TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
I-6041	EDGECOMBE	US 64 (FUTURE I-87)	SR 1225 (KINGSBORO ROAD) TO NC 33. PAVEMENT REHABILITATION.	FOR STRATEGIC LETTING PURPOSES, CONSTRUCTION DELAYED FROM FY 20 TO FY 21. SEGMENT A: SEGMENT ADDED TO ADDRESS BRIDGE REHABILITATION NEEDS IN FY 20.
I-6042	EDGECOMBE	US 64 (FUTURE I-87)	NC 33 TO MARTIN COUNTY LINE. PAVEMENT REHABILITATION.	SEGMENT A: SEGMENT ADDED TO ADDRESS BRIDGE REHABILITATION NEEDS IN FY 20.
I-6045	NASH	US 64 (FUTURE I-87)	SR 1306 (SOUTH OLD FRANKLIN ROAD) TO I-95. PAVEMENT REHABILITATION.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 19 TO FY 20. SEGMENT A: SEGMENT ADDED TO ADDRESS BRIDGE REHABILITATION NEEDS IN FY 21.
I-6047	WAYNE	I-795	WILSON COUNTY LINE TO SR 2075 (ASH STREET). UPGRADE GUARDRAIL, SHOULDER AND MEDIAN REPAIRS.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-2829	WAKE JOHNSTON	NEW ROUTE (FUTURE NC 540)	EASTERN WAKE FREEWAY / TRIANGLE EXPRESSWAY SOUTHEAST EXTENSION (RALEIGH OUTER LOOP), I-40 TO US 64 / US 264 BYPASS. FREEWAY ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
R-3410	JOHNSTON	NC 42	NC 50 TO US 70 BUSINESS. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 25.
R-5718	JOHNSTON	SR 1003 (BUFFALO ROAD)	US 70 TO SR 1934 (OLD BEULAH ROAD). WIDEN TO THREE LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
R-5795	JOHNSTON	US 70	US 301 TO I-95. ACCESS MANAGEMENT.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 26.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5829	WAYNE JOHNSTON	US 70	US 70 BYPASS TO EAST OF SR 2314 (PONDFIELD ROAD). UPGRADE TO FREEWAY STANDARDS.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 25 TO FY 27. SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-2714	WAYNE	US 117	US 70 BYPASS TO SR 1306 (FEDELON TRAIL) IN GOLDSBORO. WIDEN ROADWAY AND MAKE SAFETY IMPROVEMENTS.	TO ALLOW ADDITIONAL TIME FOR RIGHT OF WAY ACQUISITION, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-3125	DUPLIN SAMPSON WAYNE	US 117 (FUTURE I-795)	I-40 TO I-795. UPGRADE ROADWAY TO INTERSTATE STANDARDS, PART ON NEW LOCATION.	SEGMENT C: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 29. SEGMENT D: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 29. SEGMENT E: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 28 TO FY 29. SEGMENT F: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 28 TO FY 29.
U-3609	WAYNE	US 13 (BERKELEY BOULEVARD)	SR 1560 (ROYAL AVENUE) TO NORTH OF SR 1572 (SAULSTON ROAD) IN GOLDSBORO. WIDEN TO MULTI-LANES.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-4407	WAYNE	US 70 BUSINESS (EAST ASH STREET)	SR 1579 (BERKELEY BOULEVARD) EAST TO US 70 IN GOLDSBORO. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 25.
U-4753	WAYNE	SR 1556 (WAYNE MEMORIAL DRIVE)	SR 1003 (NEW HOPE ROAD) TO PROPOSED US 70 BYPASS IN GOLDSBORO. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5724	WAYNE	US 13 (BERKELEY BOULEVARD)	REALIGNMENT OF SR 1709 (CENTRAL HEIGHTS ROAD) AT BERKELEY BOULEVARD IN GOLDSBORO.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 25.
U-5941	WILSON	US 264 ALTERNATE (RALEIGH ROAD PARKWAY)	SR 1320 (AIRPORT BOULEVARD) TO EAST OF SR 1165 (FOREST HILLS ROAD). SAFETY IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 26.
U-5996	NASH	SR 1603 (OLD CARRIAGE ROAD)	GREEN HILLS ROAD TO SR 1770 (EASTERN AVENUE). ADD CENTER TURN LANE AND WIDEN US 64 BRIDGE OVER SR 1603.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-6101	JOHNSTON WAKE	I-40; I-87; I-440; US 1 / US 64	I-40 FROM SR 1728 (WADE AVENUE) TO NC 42, I-440, I-87 FROM I-40 TO I-540, US 1 FROM NC 540 TO I-40. CONVERT FACILITIES TO MANAGED FREEWAYS, TO INCLUDE RAMP METERING.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-6113	WAKE JOHNSTON	US 70 BUSINESS	GREENFIELD PARKWAY TO NC 42. UPGRADE ROADWAY TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 26 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
U-6223	JOHNSTON	(SR 1560) RANCH ROAD EXTENSION	US 70 BUS/NC 42 TO RANCH ROAD IN CLAYTON. NEW LOCATION EXTENSION OF RANCH ROAD.	PROJECT ADDED AT THE REQUEST OF THE MPO.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 5

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-0305	DURHAM ORANGE	I-85	WEST OF SR 1006 (ORANGE GROVE ROAD) IN ORANGE COUNTY TO WEST OF SR 1400 (SPARGER ROAD) IN DURHAM COUNTY. ADD LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
I-3306	ORANGE DURHAM	I-40	I-85 IN ORANGE COUNTY TO NC 147 (DURHAM FREEWAY / TRIANGLE EXPRESSWAY) IN DURHAM COUNTY. WIDEN TO SIX LANES AND INSTALL ITS.	SEGMENT AA: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
I-5700	WAKE	I-40	SR 3015 (AIRPORT BOULEVARD). REVISE INTERCHANGE; CONSTRUCT AUXILIARY LANES ON I-40 EASTBOUND FROM I-540 TO SR 3015 (AIRPORT BOULEVARD) AND FROM SR 3015 TO SR 1002 (AVIATION PARKWAY), AND CONSTRUCT AUXILIARY LANE ON I-40 WESTBOUND FROM SR 3015 (AIRPORT BO	TO ALLOW ADDITIONAL TIME FOR RIGHT-OF-WAY ACQUISITION, DELAY CONSTRUCTION FROM FY 19 TO FY 20.
I-5701	WAKE	I-40 / US 64	I-440 / US 1 / US 64 TO SR 1370 (LAKE WHEELER ROAD) IN RALEIGH. ADD LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
I-5703	WAKE	I-40	I-440 / US 1 / US 64 INTERCHANGE IN RALEIGH. RECONSTRUCT INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
I-5707	DURHAM	I-40	NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY / TRIANGLE EXPRESSWAY) IN DURHAM. CONSTRUCT WESTBOUND AUXILIARY LANE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
I-5870	WAKE	I-440 / US 1	WEST OF RIDGE ROAD TO EAST OF US 70 (GLENWOOD AVENUE) IN RALEIGH. CONSTRUCT NEW INTERCHANGE AT RIDGE ROAD TO CONNECT WITH CRABTREE VALLEY AVENUE, REALIGN I-440 / US 1 INTERCHANGE WITH US 70 (GLENWOOD AVENUE), REALIGN AND WIDEN CRABTREE VALLEY AVENUE BETWE	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 25 TO FY 28.
I-5941	DURHAM	I-85	ORANGE COUNTY LINE TO US 15 / US 501 IN DURHAM. PAVEMENT REHABILITATION	FOR STRATEGIC LETTING PURPOSES, DELAY CONSTRUCTION FROM FY 24 TO FY 25.
I-5942	DURHAM GRANVILLE	I-85 / US 15	NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
I-5943	WAKE	I-40	SR 1728 (WADE AVENUE) TO I-440 / US 1 IN RALEIGH. PAVEMENT AND BRIDGE REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
I-5966	WAKE	I-40	SR 1002 (AVIATION PARKWAY) TO SR 1652 (HARRISON AVENUE) IN CARY. CONSTRUCT AUXILIARY LANES IN BOTH DIRECTIONS.	FOR STRATEGIC LETTING PURPOSES, RIGHT OF WAY DELAYED FROM FY 22 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-5968	WAKE	I-540	US 70 TO SR 1829 (LEESVILLE ROAD) IN RALEIGH. CONSTRUCT EASTBOUND AUXILIARY LANE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
I-5970	WAKE	I-440 / US 1	US 401 (CAPITAL BOULEVARD) IN RALEIGH. INTERCHANGE IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 28.
I-5994	DURHAM	I-40	US 15 / US 501 TO EAST OF NC 147. BRIDGE REHABILITATION - MULTIPLE STRUCTURES.	FOR STRATEGIC LETTING PURPOSES, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
I-5995	WAKE DURHAM	I-40	EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.	FOR STRATEGIC LETTING PURPOSES, CONSTRUCTION DELAYED FROM FY 19 TO FY 21.
I-5997	WAKE	I-440 / US 1	SR 1728 (WADE AVENUE) TO SR 2000 (WAKE FOREST ROAD) IN RALEIGH. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
I-5999	WAKE	I-540	US 70 (GLENWOOD AVENUE) TO US 1 IN RALEIGH. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
I-6001	FRANKLIN WAKE	I-87 / FUTURE I-87 / US 64 / US 264	I-540 IN KNIGHTDALE TO NASH COUNTY LINE. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
I-6005	WAKE	I-87 / US 64 / US 264	US 64 BUSINESS (WENDELL BOULEVARD) TO US 264. WIDEN TO 6 LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
R-2814	WAKE FRANKLIN	US 401	NORTH OF SR 2044 (LIGON MILL ROAD) TO NC 39 IN LOUISBURG. WIDEN TO FOUR-LANE MEDIAN DIVIDED FACILITY, SOME NEW LOCATION.	SEGMENT D: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 26 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 29.
R-2829	WAKE JOHNSTON	NEW ROUTE (FUTURE NC 540)	EASTERN WAKE FREEWAY / TRIANGLE EXPRESSWAY SOUTHEAST EXTENSION (RALEIGH OUTER LOOP), I-40 TO US 64 / US 264 BYPASS. FREEWAY ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
R-5705	WAKE HARNETT	NC 55	JUST SOUTH OF SR 1532 (OAK GROVE CHURCH ROAD) TO NC 42 IN FUQUAY-VARINA. WIDEN TO MULTI-LANES. PART ON NEW LOCATION.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23. SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-5887	CHATHAM WAKE	US 64	NC 751. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 29.
U-2823	WAKE	US 70	I-540 TO HILLBURN DRIVE IN RALEIGH. ADD LANES AND CONVERT TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 26 AND CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-2901	WAKE	NC 55 (WILLIAMS STREET)	US 1 TO NORTH OF SR 1160 (OLIVE CHAPEL ROAD) IN APEX. WIDEN TO A MULTILANE CURB AND GUTTER FACILITY.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-5301	WAKE	US 64	WEST OF SR 1308 (LAURA DUNCAN ROAD) TO US 1 IN APEX AND CARY. CORRIDOR UPGRADE AND IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5304	ORANGE DURHAM	US 15 / US 501 (FORDHAM BOULEVARD)	NC 86 (SOUTH COLUMBIA STREET) TO I-40 IN CHAPEL HILL. UPGRADE CORRIDOR.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29. SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29. SEGMENT D: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29. SEGMENT E: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29. SEGMENT F: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-5307	WAKE	US 1	I-540 IN RALEIGH TO SR 1909 (PURNELL ROAD) / SR 1931 (HARRIS ROAD) IN WAKE FOREST. UPGRADE ROADWAY TO CONTROLLED ACCESS FACILITY.	SEGMENT A: BASED ON PRIORITY NEED, CONSTRUCTION ACCELERATED FROM FY 24 TO FY 22.
U-5516	DURHAM	US 501 (ROXBORO ROAD)	SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-5518	WAKE DURHAM	US 70 (GLENWOOD AVENUE)	WEST OF SR 3067 (T.W. ALEXANDER DRIVE) TO I-540 IN RALEIGH. UPGRADE ROADWAY TO IMPROVE CAPACITY, SAFETY AND TRAFFIC OPERATIONS INCLUDING INTERCHANGES AT VARIOUS LOCATIONS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5717	DURHAM	US 15 / US 501	SR 1116 (GARRETT ROAD) IN DURHAM. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-5720	DURHAM WAKE	US 70 (MIAMI BOULEVARD)	LYNN ROAD IN DURHAM TO WEST OF ALEXANDER DRIVE IN RALEIGH. UPGRADE TO CONTROLLED-ACCESS FACILITY AND CONVERT AT-GRADE INTERSECTION WITH SR 1811 (SHERRON ROAD) / SR 1959 (SOUTH MIAMI BOULEVARD) TO INTERCHANGE.	SEGMENT A AND SEGMENT B: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27.
U-5744	WAKE	US 70 / NC 50	SR 2026 (HAMMOND ROAD) / SR 2812 (TIMBER DRIVE) IN GARNER. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5774	DURHAM ORANGE	NC 54	US 15 / US 501 IN CHAPEL HILL TO NC 55 IN DURHAM. UPGRADE ROADWAY CORRIDOR.	SEGMENTS B AND C: TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 22 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 29.
U-5811	WAKE	SR 1002 (AVIATION PARKWAY)	NC 54 TO I-40 IN MORRISVILLE. WIDEN TO MULTILANES WITH INTERCHANGE MODIFICATIONS AT I-40.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 28.
U-5825	WAKE	SR 1010 (TEN-TEN ROAD)	APEX PEAKWAY IN APEX TO SR 1300 (KILDARE FARM ROAD) IN CARY. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 29.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5827	WAKE	SR 1632 (LOUIS STEPHENS DRIVE)	POPLAR PIKE LANE IN MORRISVILLE TO SR 2153 (LITTLE DRIVE) IN RESEARCH TRIANGLE PARK. CONSTRUCT ROADWAY ON NEW LOCATION.	TO ALLOW ADDITIONAL TIME FOR RIGHT OF WAY AND UTILITIES, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-5934	DURHAM	NC 147	I-40 TO FUTURE I-885 (EAST END CONNECTOR) IN DURHAM. ADD LANES AND REHABILITATE PAVEMENT.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-5936	WAKE	SR 1728 (WADE AVENUE)	I-40 TO I-440 IN RALEIGH. ADD LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27.
U-5937	DURHAM	NC 147 (DURHAM FREEWAY)	SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27.
U-5967	WAKE	VARIOUS	TOWN OF MORRISVILLE. CONSTRUCT TOWNWIDE ITS / SIGNAL SYSTEM.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-6022	WAKE	VARIOUS	TOWN OF FUQUAY-VARINA. CONSTRUCT TOWNWIDE ITS / SIGNAL SYSTEM.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-6023	WAKE	VARIOUS	TOWN OF WAKE FOREST. CONSTRUCT TOWNWIDE ITS / SIGNAL SYSTEM.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-6026	WAKE	VARIOUS	TOWN OF KNIGHTDALE. CONSTRUCT TOWNWIDE ITS / SIGNAL SYSTEM.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-6066	WAKE	US 1	NC 55 IN APEX TO US 64 IN CARY. ADD LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-6067	DURHAM	US 15 / US 501	I-40, SR (MOUNT MORIAH ROAD), AND SOUTHWEST DURHAM PARKWAY IN DURHAM. IMPROVE INTERCHANGE / INTERSECTION AREA.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-6095	WAKE	US 64 BUSINESS (NEW BERN AVENUE)	FREEDOM DRIVE TO PATRIOT DRIVE IN RALEIGH. ADD LANE IN EASTBOUND DIRECTION.	TO ALLOW CITY ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-6101	JOHNSTON WAKE	I-40; I-87; I-440; US 1 / US 64	I-40 FROM SR 1728 (WADE AVENUE) TO NC 42, I-440, I-87 FROM I-40 TO I-540, US 1 FROM NC 540 TO I-40. CONVERT FACILITIES TO MANAGED FREEWAYS, TO INCLUDE RAMP METERING.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-6113	WAKE JOHNSTON	US 70 BUSINESS	GREENFIELD PARKWAY TO NC 42. UPGRADE ROADWAY TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 26 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
U-6116	WAKE	US 401	SR 1375 (SIMPKINS ROAD) TO SR 2538 (MECHANICAL BOULEVARD) IN GARNER. WIDEN TO 6 LANES AND CONVERT TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 27 TO FY 29.
U-6119	WAKE	VARIOUS	RALEIGH CITYWIDE SIGNAL SYSTEM. UPGRADE SOFTWARE FOR EXISTING ITS SYSTEM.	BASED ON PRIORITY NEED, RIGHT OF WAY ACCELERATED FROM FY 28 TO FY 25.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6120	DURHAM	NC 98 (HOLLOWAY STREET)	SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 26 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 28 TO UNFUNDED.
U-6193	WAKE	SR 1664 (DURALEIGH ROAD)	SR 3009 (EDWARDS MILL ROAD) IN RALEIGH.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 26 TO UNFUNDED.
U-6194	WAKE	VARIOUS	GARNER CITYWIDE SIGNAL SYSTEM	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 26 TO UNFUNDED.
U-6217	WAKE	SR 1152 (HOLLY SPRINGS ROAD)	SR 1010 (TEN-TEN ROAD) TO SR 3977 (CARY PARKWAY). IMPROVE INTERSECTIONS AT SR 1010, SR 1379 (PENNY ROAD), AND SR 3977.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO UNFUNDED.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 6

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-5877	HARNETT	I-95	SR 1811 (BUD HAWKINS ROAD) (EXIT 70) AND SR 1001 (LONG BRANCH ROAD) (EXIT 71). IMPROVE INTERCHANGES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
I-5879	ROBESON	I-95	SR 1528 (CARTHAGE ROAD) (EXIT 19). IMPROVE INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
I-5986	CUMBERLAND HARNETT JOHNSTON	I-95	I-95 BUSINESS/US 301 (EXIT 56) TO I-40 (EXIT 81). WIDEN TO EIGHT LANES.	SEGMENT B: TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
I-5987	ROBESON CUMBERLAND	I-95	US 301 (EXIT 22) TO I-95 BUSINESS/US 301 (EXIT 40). WIDEN TO EIGHT LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 28.
I-6011	COLUMBUS ROBESON	US 74	NC 41 NEAR LUMBERTON TO US 76 NEAR CHADBOURN. UPGRADE US 74 TO INTERSTATE STANDARDS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
R-2561	COLUMBUS BLADEN	NC 87	ELIZABETHTOWN BYPASS IN BLADEN COUNTY TO US 74/US 76 IN COLUMBUS COUNTY. WIDEN TO MULTI-LANES.	SEGMENT CA: RIGHT OF WAY ACCELERATED FROM FY 22 TO FY 20 AND CONSTRUCTION ACCELERATED FROM FY 24 TO FY 21.
R-4428	ROBESON	NC 711	SR 1340 (ODOM STREET-PHILADELPHUS ROAD) IN PEMBROKE TO SR 1557 (REDMOND ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-5020	COLUMBUS	US 701 BYPASS (MADISON STREET- POWELL BOULEVARD)	SOUTH OF SR 1166 (PLEASANT PLAINS ROAD) TO NORTH OF US 74/US 76 BYPASS IN WHITEVILLE. WIDEN TO MULTI-LANE FACILITY.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 24. SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
R-5705	WAKE HARNETT	NC 55	JUST SOUTH OF SR 1532 (OAK GROVE CHURCH ROAD) TO NC 42 IN FUQUAY-VARINA. WIDEN TO MULTI-LANES. PART ON NEW LOCATION.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23. SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-5751	ROBESON	US 74	NC 72/NC 130. UPGRADE AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-5951	ROBESON	NC 41 (MARTIN LUTHER KING DRIVE)	US 74 TO MARION ROAD. WIDEN ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
R-5953	HARNETT	NC 55	NC 27 IN COATS TO OLD STAGE ROAD (NORTH). WIDEN ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 28 TO FY 29.
R-5954	ROBESON	SR 1945 (MEADOW ROAD)	SR 1984 (LINKHAW ROAD). IMPROVE INTERSECTION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO UNFUNDED.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5955	ROBESON	SR 1997 (FAYETTEVILLE ROAD)	I-95 TO FARRINGDOM STREET. WIDEN ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-2519	CUMBERLAND ROBESON	I-295 (FAYETTEVILLE OUTER LOOP)	I-95 SOUTH OF FAYETTEVILLE TO WEST OF NC 24/87 (BRAGG BOULEVARD). FREEWAY ON NEW LOCATION.	SEGMENT BA: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20. SEGMENT BB: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-3422	CUMBERLAND	SR 1003 (CAMDEN ROAD)	PROPOSED FAYETTEVILLE OUTER LOOP (U-2519) TO NC 59 (HOPE MILLS ROAD) IN FAYETTEVILLE. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-4403	CUMBERLAND	US 401 (RAMSEY STREET)	US 401 BUSINESS (MARTIN LUTHER KING, JR. FREEWAY) TO NORTH OF SLOCUMB ROAD. WIDEN TO MULTI-LANES.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24. SEGMENT C: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 29.
U-4404	CUMBERLAND	SR 1400 (CLIFFDALE ROAD)	MCPHERSON CHURCH ROAD TO SR 1404 (MORGANTON ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 24 TO UNFUNDED.
U-4405	CUMBERLAND	US 401 (RAEFORD ROAD)	OLD RAEFORD ROAD TO EAST OF ROBESON STREET IN FAYETTEVILLE. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	FOR STRATEGIC LETTING PURPOSES, PROJECT SPLIT INTO THREE SEGMENTS.
U-5015	CUMBERLAND	NC 210 (MURCHISON ROAD)	LANGDON STREET TO US 401 BYPASS. MODERNIZE ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 28 TO FY 29.
U-5101	CUMBERLAND	SR 1437 (SHAW ROAD) SR 1614 (SHAW MILL ROAD) SR 1615 (ROSEHILL ROAD-STACEY WEAVER DRIVE)	NC 24/87 (BRAGG BLVD) TO US 401 (RAMSEY STREET). WIDEN ROADWAY AND CONSTRUCT PART ON NEW LOCATION.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-5797	ROBESON	SR 1997 (FAYETTEVILLE ROAD)	FARRINGTON STREET TO EAST 22ND STREET. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
U-5798	CUMBERLAND HOKE	SR 1102 (GILLIS HILL ROAD)	US 401 (RAEFORD ROAD) TO SR 1418 (LINDSAY ROAD). WIDEN TO MULTI-LANES.	PROJECT SEGMENTED FOR STRATEGIC LETTING AND ADDRESSING BRIDGE REPLACEMENT NEED.
U-5802	CUMBERLAND	NEW ROUTE (SPRING LAKE BYPASS)	NC 210 (LILLINGTON HIGHWAY) TO NC 87 (BRAGG BOULEVARD). CONSTRUCT MULTI-LANE FACILITY, PART ON NEW LOCATION.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO UNFUNDED. SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO UNFUNDED.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5930	CUMBERLAND	NC 24 (NORTH BRAGG BOULEVARD)	SR 1451 (MANCHESTER ROAD). CONSTRUCT INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27.
U-6001	CUMBERLAND	NC 59 (SOUTH MAIN STREET)	SR 1243 (SHIPMAN ROAD) TO SR 1118 (PARKTON ROAD). WIDEN TO THREE LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-6072	CUMBERLAND	SR 1112 (ROCKFISH ROAD)	STRICKLAND BRIDGE ROAD TO GOLFFVIEW ROAD. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 28 TO FY 29.
U-6073	CUMBERLAND	FISHER ROAD	STRICKLAND BRIDGE ROAD TO NC 162 (BINGHAM DRIVE). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 28.
U-6209	CUMBERLAND	SR 1400 (CLIFFDALE ROAD)	SR 1411 (BUNCE ROAD) TO MCPHERSON CHURCH ROAD. ACCESS MANAGEMENT.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-6210	CUMBERLAND	SR 1104 (STRICKLAND ROAD)	US 401 TO FISHER ROAD. WIDEN ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-6229	CUMBERLAND	NC 24 (BRAGG BOULEVARD)	US 401 (SKIBO ROAD) TO GLENVILLE AVENUE. MEDIAN AND GUARDRAIL REPLACEMENT, ADD PEDESTRIAN SIGNALS, RESURFACE PAVEMENT.	SAFETY PROJECT ADDED AT THE REQUEST OF THE DIVISION.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 7

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-0305	DURHAM ORANGE	I-85	WEST OF SR 1006 (ORANGE GROVE ROAD) IN ORANGE COUNTY TO WEST OF SR 1400 (SPARGER ROAD) IN DURHAM COUNTY. ADD LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
I-3306	ORANGE DURHAM	I-40	I-85 IN ORANGE COUNTY TO NC 147 (DURHAM FREEWAY / TRIANGLE EXPRESSWAY) IN DURHAM COUNTY. WIDEN TO SIX LANES AND INSTALL ITS.	SEGMENT AA: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
I-5898	ROCKINGHAM	FUTURE I-73 / US 220	US 311 / NC 135 INTERCHANGE. REPLACE BRIDGE 780074 AND UPGRADE INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
I-5955	GUILFORD	I-40	HOLDEN ROAD TO EAST OF SR 3037 / SR 4240 (EAST GATE CITY BOULEVARD) IN GREENSBORO. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
I-5958	ORANGE	I-40 / I-85	WEST OF SR 1114 (BUCKHORN ROAD) TO WEST OF SR 1006 (ORANGE GROVE ROAD). PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
I-5965	GUILFORD	I-40 / BUSINESS 85 / US 29 / US 70 / US 220	US 220 / SR 1398 (FREEMAN MILL ROAD) TO US 29 / US 70 / US 220 IN GREENSBORO. ADD LANES, IMPROVE SR 1007 (RANDLEMAN ROAD) AND ELM-EUGENE STREET INTERCHANGES, AND REPLACE NORFOLK-SOUTHERN RAILROAD BRIDGE OVERPASS EAST OF ELM-EUGENE STREET.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 26 TO FY 28.
R-5725	GUILFORD	NC 68	SR 2129 (FOGLEMAN ROAD) TO NC 150 INTERSECTION IN OAK RIDGE. INTERSECTION IMPROVEMENTS, ACCESS MANAGEMENT AND SAFETY ENHANCEMENTS.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
R-5766	ROCKINGHAM	NC 65 / NC 87	WEST OF SR 2371 (OLD COUNTY HOME ROAD) IN WENTWORTH TO US 158 / US 29 BUSINESS (FREEWAY DRIVE) IN REIDSVILLE. UPGRADE ROADWAY.	SEGMENT C: BASED ON PRIORITY NEED, RIGHT OF WAY ACCELERATED FROM FY 20 TO FY 20 AND CONSTRUCTION ACCELERATED FROM FY 26 TO FY 24.
R-5822	CASWELL	NC 86	US 158 TO VIRGINIA STATE LINE. CONSTRUCT PASSING LANES AND SHOULDER IMPROVEMENTS AT VARIOUS LOCATIONS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 25.
R-5889	GUILFORD ROCKINGHAM	US 29 (FUTURE I-785)	SR 2565 (HICONE ROAD) IN GREENSBORO TO US 158 / NC 14 IN REIDSVILLE. UPGRADE CORRIDOR TO INTERSTATE STANDARDS.	BASED ON PRIORITY NEED, RIGHT OF WAY ACCELERATED FROM FY 25 TO FY 24.
U-3400	RANDOLPH GUILFORD	SR 1577 / SR 1004 (ARCHDALE ROAD)	US 311 (MAIN STREET) TO EAST OF SPRINGWOOD LANE IN ARCHDALE. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-4758	GUILFORD	SR 1818 (JOHNSON STREET) / SR 1850 (SANDY RIDGE ROAD)	SR 1820 (SKEET CLUB ROAD) TO SOUTH OF I-40 IN HIGH POINT. WIDEN TO FOUR LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
U-5304	ORANGE DURHAM	US 15 / US 501 (FORDHAM BOULEVARD)	NC 86 (SOUTH COLUMBIA STREET) TO I-40 IN CHAPEL HILL. UPGRADE CORRIDOR.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29. SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29. SEGMENT D: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29. SEGMENT E: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29. SEGMENT F: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-5774	DURHAM ORANGE	NC 54	US 15 / US 501 IN CHAPEL HILL TO NC 55 IN DURHAM. UPGRADE ROADWAY CORRIDOR.	SEGMENTS B AND C: TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 22 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 29.
U-5842	GUILFORD	PISGAH CHURCH ROAD	NORTH ELM STREET IN GREENSBORO. INTERSECTION IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5844	ALAMANCE	NC 62	SR 1430 (RAMADA ROAD) TO US 70 (CHURCH STREET) IN BURLINGTON. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5850	GUILFORD	SR 1007 (RANDLEMAN ROAD)	ELMSLEY DRIVE TO GLENDALE DRIVE IN GREENSBORO. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5852	GUILFORD	SR 2085 (BENJAMIN PARKWAY / BRYAN BOULEVARD)	SR 2254 (WENDOVER AVENUE) TO HOLDEN ROAD IN GREENSBORO. ADD LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21.
U-5864	RANDOLPH GUILFORD	SR 1595 / SR 4053 (SURRETT DRIVE)	I-85 IN TRINITY TO SR 1300 (WEST FAIRFIELD ROAD) IN HIGH POINT. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5892	GUILFORD	US 220 (BATTLEGROUND AVENUE)	WESTRIDGE ROAD TO COTSWOLD AVENUE IN GREENSBORO. ADD LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 24.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5893	ROCKINGHAM	US 311 / NC 14 (SOUTH VAN BUREN ROAD)	SR 2066 (KINGS HIGHWAY) IN EDEN. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-6008	GUILFORD	SR 2085 (BRYAN BOULEVARD)	NEW GARDEN ROAD AT HORSEPEN CREEK ROAD IN GREENSBORO. INTERCHANGE IMPROVEMENTS, INCLUDING NEW RAMP FROM WESTBOUND NEW GARDEN ROAD TO WESTBOUND SR 2085.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-6009	ALAMANCE	US 70 (SOUTH CHURCH STREET)	TARLETON AVENUE TO FIFTH STREET IN BURLINGTON. WIDEN AND CONSTRUCT CENTER TURN LANE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-6011	ALAMANCE	US 70 (SOUTH CHURCH STREET)	SR 1158 (HUFFMAN MILL ROAD) IN BURLINGTON. INTERSECTION IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-6016	GUILFORD	SR 2124 (LEWISTON ROAD)	SR 2136 (FLEMING ROAD). INTERSECTION IMPROVEMENTS.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-6100	GUILFORD	US 29; US 70; US 220	SR 4240 (GATE CITY BOULEVARD) TO SOUTH OF I-785 IN GREENSBORO. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS AND SAFETY ENHANCEMENTS, INCLUDING RAMP CLOSURES AND CONSOLIDATIONS, RECONFIGURE SR 2526 (SUMMIT AVENUE) / PHILLIPS AVENUE INTERCHANGE, AND REPLACE BRIDGES 400283 AND 400342.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 26 TO FY 27 AND CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 8

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-3830	LEE	NC 42; SR 1579 (BROADWAY ROAD / NORTH MAIN STREET)	NC 42, US 421 (HORNER BOULEVARD) IN SANFORD TO SR 1579 (BROADWAY ROAD) AND SR 1579 (BROADWAY ROAD / NORTH MAIN STREET), NC 42 (AVENTS FERRY ROAD) TO SR 1538 (EAST HARRINGTON AVENUE) IN BROADWAY. WIDEN TO MULTILANES.	TO ALLOW ADDITIONAL TIME FOR UTILITY RELOCATION, DELAY CONSTRUCTION FROM FY 20 TO FY 21.
R-5724	CHATHAM	US 15 / US 501	SOUTH OF US 64 BUSINESS TO POWELL PLACE LANE IN PITTSBORO. WIDEN TO MULTILANES, MILL AND RESURFACE, AND CONSTRUCT ROADWAY AND STREETScape IMPROVEMENTS AT TRAFFIC CIRCLE.	PROJECT SPLIT INTO SEGMENTS A AND B SEGMENT A: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 SEGMENT B: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
R-5824	MOORE	NC 690 (LOBELIA ROAD)	US 1 IN VASS TO CUMBERLAND COUNTY LINE. UPGRADE ROADWAY, TO INCLUDE TURN LANES AT VARIOUS LOCATIONS AND SOME REALIGNMENT.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
R-5825	CHATHAM	NC 751	SR 1731 (O'KELLY CHAPEL ROAD). UPGRADE AND REALIGN INTERSECTION.	TO ALLOW ADDITIONAL TIME FOR RIGHT OF WAY AND UTILITIES, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-5826	MONTGOMERY	NC 109	NC 73 (NORTH MAIN STREET) IN MT. GILEAD TO NC 24 / NC 27. UPGRADE ROADWAY, INCLUDING PAVED SHOULDERS, TURN LANES AND SIGNALS.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 24.
R-5887	CHATHAM WAKE	US 64	NC 751. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 29.
R-5891	MOORE	US 15 / US 501 / NC 211	SR 1205 / SR 1309 (MORGANTON ROAD) IN SOUTHERN PINES. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-3400	RANDOLPH GUILFORD	SR 1577 / SR 1004 (ARCHDALE ROAD)	US 311 (MAIN STREET) TO EAST OF SPRINGWOOD LANE IN ARCHDALE. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-3628	MOORE	NC 24 / NC 27	COURTHOUSE WEST OF NC 22 (MCNEILL STREET) TO US 15 / US 501 IN CARTHAGE. WIDEN TO THREE LANES WITH CURB AND GUTTER AND BICYCLE / PEDESTRIAN ACCOMMODATIONS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-5308	RANDOLPH	SR 1547 (FINCH FARM ROAD)	SR 3106 (KENNEDY ROAD) TO I-85 IN TRINITY. WIDEN TO MULTILANES.	TO ALLOW ADDITIONAL TIME FOR RIGHT OF WAY AND UTILITIES, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5706	RICHMOND	VARIOUS	US 74 BUSINESS TO SR 1426 (ABERDEEN ROAD). CONSTRUCT TWO LANE FACILITY UTILIZING SECTIONS OF SR 1641 (CLEMMER ROAD) AND SR 1645 (MT. OLIVE CHURCH ROAD), REMAINDER ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5709	LEE	SR 1237 (CARTHAGE STREET)	SR 1152 (FIRE TOWER ROAD) TO NC 42 (WICKER STREET) IN SANFORD. WIDEN ROADWAY.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 10 TO FY 20. TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5711	RANDOLPH	SR 1712 (PINEVIEW STREET)	WEST OF SYLVAN STREET TO US 220 BUSINESS IN ASHEBORO. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 24.
U-5727	LEE	US 1 / US 15 / US 501	SOUTH OF SR 1198 (BRYAN DRIVE) TO SR 1237 (CARTHAGE STREET) IN SANFORD. UPGRADE TO SUPERSTREET AND RELOCATE NC 78 (TRAMWAY ROAD).	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 25.
U-5737	CHATHAM	US 64 (EAST 11TH STREET)	NORTH GLENN AVENUE TO EAST OF US 421 IN SILER CITY. UPGRADE ROADWAY TO INCLUDE MEDIAN FOR ACCESS CONTROL, SIDEWALKS, CROSSWALKS, BICYCLE LANES AND / OR MULTIUSE SIDEPAH.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-5743	RANDOLPH	NC 42	SR 2237 (EAST SALISBURY STREET) TO NORTH OF US 64 / NC 49 (DIXIE DRIVE) IN ASHEBORO. WIDEN TO THREE LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5770	RANDOLPH	I-85	SR 1009 (SOUTH MAIN STREET) IN ARCHDALE. INTERCHANGE IMPROVEMENTS.	FOR STRATEGIC LETTING PURPOSES, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-5798	CUMBERLAND HOKE	SR 1102 (GILLIS HILL ROAD)	US 401 (RAEFORD ROAD) TO SR 1418 (LINDSAY ROAD). WIDEN TO MULTI-LANES.	PROJECT SEGMENTED FOR STRATEGIC LETTING AND ADDRESSING BRIDGE REPLACEMENT NEED.
U-5813	RANDOLPH	US 64	ASHEBORO BYPASS TO EAST OF I-73 / I-74 / US 220 IN ASHEBORO. WIDEN TO MULTILANES, RECONSTRUCT INTERCHANGE AT NC 49, MODIFY INTERCHANGE AT I-73 / I-74 / US 220 AND REPLACE BRIDGE 750171 OVER US 64 AND NC 49.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 22.
U-5814	MOORE	US 15 / US 501 / NC 211	US 1 (SANDHILLS BOULEVARD) IN ABERDEEN TO BRUCEWOOD ROAD IN SOUTHERN PINES. ACCESS MANAGEMENT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-5815	MOORE	US 1 (SANDHILLS BOULEVARD)	SR 1112 (ROSELAND ROAD) IN ABERDEEN TO OLD US 1 IN SOUTHERN PINES. ACCESS MANAGEMENT IMPROVEMENTS.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-5864	RANDOLPH GUILFORD	SR 1595 / SR 4053 (SURRETT DRIVE)	I-85 IN TRINITY TO SR 1300 (WEST FAIRFIELD ROAD) IN HIGH POINT. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5975	LEE	US 1 / US 15 / US 501	US 15 / US 501 (WHITE HILL ROAD) / SR 1179 (ROCKY FORK CHURCH ROAD) TO SOUTH OF SR 1198 (BRYAN DRIVE). UPGRADE TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 25.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 9

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-3802	CABARRUS ROWAN	I-85	NC 73 IN CABARRUS COUNTY (EXIT 55) TO US 29 / US 601 CONNECTOR (EXIT 68) IN ROWAN COUNTY. WIDEN TO EIGHT LANES.	SEGMENT AA: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 22.
I-5795	FORSYTH	I-40	0.3 MILE EAST OF SR 3153 (HANES MALL BOULEVARD) TO 0.9 MILE EAST OF NC 150 (PETERS CREEK PARKWAY) IN WINSTON-SALEM AND SR 2747 (CLEMMONSVILLE ROAD) IN WINSTON-SALEM TO GUILFORD COUNTY LINE. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
R-5736	DAVIE	US 601	SR 1345 (BLAISE CHURCH ROAD) TO SR 1408 (CANA ROAD). WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
R-5737	DAVIDSON	US 29 / US 70 / BUSINESS 85	SR 1798 (OLD GREENSBORO ROAD). CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-2579	FORSYTH	FUTURE I-74	WINSTON-SALEM NORTHERN BELTWAY, EASTERN SECTION, I-74 / US 311 TO US 52. MULTILANE FREEWAY ON NEW LOCATION.	SEGMENT AA: CONSTRUCTION LETTING DELAYED TO COORDINATE WITH U-2579AB COMPLETION DATE.
U-5536	FORSYTH	NEW ROUTE	PROPOSED GREAT WAGON ROAD FROM SHALLOWFORD ROAD (SR 1001) TO LEWISVILLE-VIENNA ROAD (SR 1308) IN LEWISVILLE. MULTILANE FACILITY ON NEW LOCATION WITH BICYCLE AND PEDESTRIAN ACCOMMODATIONS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5738	ROWAN	SR 2528 (JULIAN ROAD)	US 601 (JAKE ALEXANDER BOULEVARD) TO SR 2667 (SUMMIT PARK DRIVE) IN SALISBURY. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5757	DAVIDSON	NC 8 (WINSTON ROAD)	9TH STREET TO SR 1408 (BIESECKER ROAD) IN LEXINGTON. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-5760	FORSYTH	KERNERSVILLE SOUTHERN LOOP (PHASE I)	US 421 / BUSINESS 40 TO NC 66 (WEST MOUNTAIN STREET) IN KERNERSVILLE. WIDEN BIG MILL FARM ROAD AND SR 2649 (HOPKINS ROAD) AND CONSTRUCT INTERCHANGE AT US 421 / NC 150 / BUSINESS 40.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5824	FORSYTH	NC 66 (OLD HOLLOW ROAD)	HARLEY DRIVE TO US 158 IN WALKERTOWN. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5899	FORSYTH	NEW ROUTE	FORUM PARKWAY CONNECTOR, SR 3955 (FORUM PARKWAY) TO NC 66 (UNIVERSITY PARKWAY) IN RURAL HALL. CONSTRUCT 2-LANE ROADWAY ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5901	ROWAN	NEW ROUTE	AIRPORT PARKWAY, SR 1710 (HARRISON ROAD) NEAR US 70 / US 601 (JAKE ALEXANDER BOULEVARD) TO SR 2539 (PEACH ORCHARD ROAD) AT US 29 IN SALISBURY. CONSTRUCT 2-LANE ROADWAY ON MULTILANE RIGHT OF WAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 25 TO FY 26.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 10

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-3802	CABARRUS ROWAN	I-85	NC 73 IN CABARRUS COUNTY (EXIT 55) TO US 29 / US 601 CONNECTOR (EXIT 68) IN ROWAN COUNTY. WIDEN TO EIGHT LANES.	SEGMENT AA: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 22.
I-5715	MECKLENBURG	I-77	NC 73 INTERCHANGE. UPGRADE EXISTING INTERCHANGE TO SPLIT DIAMOND CONFIGURATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 24.
I-5718	MECKLENBURG	I-77	SOUTH CAROLINA STATE LINE TO I-277/NC 16 (BROOKSHIRE FREEWAY). WIDEN EXISTING FREEWAY TO TEN LANES BY CONSTRUCTING MANAGED LANES, RECONSTRUCT I-277 INTERCHANGES, AND INSTALL RAMP METERS.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
I-5746	MECKLENBURG	I-277 (BROOKSHIRE FRWY)	I-77 TO EAST 10TH STREET. RESURFACING AND BRIDGE REHABILITATION.	SEGMENTS C, D, AND E: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
I-5769	MECKLENBURG	I-77	I-277 TO 0.7 MILE NORTH OF NC 27. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
I-5828	MECKLENBURG	I-485	I-77 TO NC 49. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 22.
I-5837	MECKLENBURG	I-85	GASTON COUNTY LINE TO 0.7 MILES NORTH OF GASTON COUNTY LINE. INCLUDES RAMPS FROM GASTON COUNTY LINE TO GLENWOOD AVENUE. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
I-5861	MECKLENBURG	I-485	OAKDALE ROAD INTERCHANGE. PAVEMENT AND BRIDGE REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
I-6015	MECKLENBURG	I-485	NC 51 (PINEVILLE-MATTHEWS ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 27 TO FY 29.
I-6022	MECKLENBURG	I-277	KENILWORTH AVENUE TO GRAHAM STREET. UPGRADE INTERCHANGES.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 27 TO FY 29.
I-6053	MECKLENBURG	I-85	SR 2480 (SUGAR CREEK ROAD) INTERCHANGE. IMPROVE INTERCHANGE	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO UNFUNDED.
I-6056	MECKLENBURG	I-77	US 21/SR 2108 (SUNSET ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 25 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
I-6065	IREDELL MECKLENBURG	I-77	I-485 TO NC 150. CONSTRUCT PEAK PERIOD SHOULDER LANES.	PROJECT ADDED AND APPROVED AS PART OF FUNDING SWAP WITH CRTPO.
R-2530	STANLY	NC 24/NC 27	SR 1963 (ST. MARTIN ROAD) IN ALBEMARLE TO NC 73. WIDEN TO MULTI- LANES. (COORDINATE WITH B-4974).	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-2555	MECKLENBURG	SR 5544 (WEST CATAWBA AVENUE)	NC 73 (SAM FURR ROAD) TO EAST OF SR 2195 (TORRENCE CHAPEL ROAD). WIDEN TO FOUR-LANES DIVIDED.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
R-5798	ANSON	US 74 (ANDREW JACKSON HIGHWAY)	GRAHAM STREET TO SR 1749. CONSTRUCT MEDIAN.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
R-5878	ANSON	NEW ROUTE - WADESBORO BYPASS	US 74 WEST OF WADESBORO TO US 74 EAST OF WADESBORO. CONSTRUCT FREEWAY ON NEW LOCATION.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 26 TO FY 27.
U-3467	UNION	NC 84	NC 16 TO SR 1008 (WAXHAW-INDIAN TRAIL ROAD) IN WESLEY CHAPEL. CONSTRUCT FOUR LANE ROADWAY, PART ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 24.
U-4713	MECKLENBURG	NEW ROUTE	SR 3457 (CAMPUS RIDGE ROAD) TO SR 3448 (PLEASANT PLAINS ROAD) IN MATTHEWS. CONSTRUCT TWO LANE ROADWAY ON NEW LOCATION.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-4714	MECKLENBURG UNION	SR 1009 (JOHN STREET-OLD MONROE ROAD)	SR 3448-SR 3474 (TRADE STREET) TO SR 1377 (WESLEY CHAPEL-STOUTS ROAD). WIDEN TO MULTI-LANES.	SEGMENT B: TO ALLOW FOR PROJECT TO BE EVALUATED, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
U-5007	MECKLENBURG	NC 51	MATTHEWS TOWNSHIP PARKWAY TO SR 3128 (LAWYERS ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-5112	UNION	STALLINGS	SR 1364 (PLEASANT PLAINS ROAD) AT SR 1357 (POTTERS ROAD) IN STALLINGS. CONSTRUCT INTERSECTION IMPROVEMENTS INCLUDING LEFT TURN LANES AND MODIFICATION OF TRAFFIC SIGNAL.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-5703	UNION	US 74 (ROOSEVELT BOULEVARD)	SR 1514 (ROCKY RIVER ROAD) INTERSECTION. RECONFIGURE TO SUPERSTREET.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5723	UNION	EXISTING US 74	US 601 INTERCHANGE. CONSTRUCT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5761	CABARRUS	NC 3 (DALE EARNHARDT BOULEVARD)	INTERSECTION OF NC 3 (DALE EARNHARDT BOULEVARD) AND US 29/601 (CANNON BOULEVARD). CONSTRUCT INTERSECTION IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 22.
U-5763	MECKLENBURG	NC 51 (MATTHEWS TOWNSHIP PARKWAY)	SR 3356 (SARDIS ROAD) TO SR 1010 (EAST JOHN STREET/ MONROE ROAD). WIDEN EXISTING ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
U-5764	UNION	US 74	NC 200 (DICKERSON BOULEVARD) TO SR 1007 (ROCKY RIVER ROAD). WIDEN EXISTING ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5767	MECKLENBURG	US 21 (STATESVILLE ROAD)	NORTHCROSS CENTER COURT TO SR 2147 (WESTMORELAND ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5771	MECKLENBURG	US 21	SR 2136 (GILEAD ROAD) TO HOLLY POINT DRIVE. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5803	MECKLENBURG	CHARLOTTE	SR 2940 (EASTWAY DRIVE) AND SHAMROCK DRIVE. CONSTRUCT INTERSECTION IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5805	MECKLENBURG	SR 1009 (MONROE ROAD)	INTERSECTION OF SR 1009 (MONROE ROAD) AND RAMA ROAD/IDLEWILD ROAD. CONSTRUCT INTERSECTION IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
U-5931	UNION	US 74	INTERSECTION OF US 74 AND SECREST SHORTCUT ROAD. CONSTRUCT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5956	CABARRUS	US 29	REALIGN UNION CEMETERY ROAD TO INTERSECT US 29 AT ROCK HILL CHURCH ROAD AND CONSTRUCT IMPROVEMENTS ALONG US 29 FROM 0.6 MILE WEST OF ROCK HILL CHURCH ROAD TO JUST EAST OF ROCK HILL CHURCH ROAD.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-6092	MECKLENBURG	DAVIDSON	DAVIDSON-CONCORD ROAD AT ROBERT WALKER DRIVE. CONSTRUCT ROUNDABOUT.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-6165	MECKLENBURG	SR 3687 (PARK ROAD)	JOHNSTON ROAD TO NC 51 (PINEVILLE-MATTHEWS ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 27 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
U-6166	MECKLENBURG	NEW ROUTE	SR 3168 (SAM NEWELL ROAD) TO SR 5215 (NORTHEAST PARKWAY). CONSTRUCT MULTI-LANES ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 27 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
U-6168	MECKLENBURG	SR 1441 (CAROWINDS BOULEVARD EXTENSION)	NC 49 (SOUTH TRYON STREET TO NC 160 (STEELE CREEK ROAD). CONSTRUCT TWO LANE DIVIDED ROADWAY ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 27 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
U-6169	UNION	SR 1009 (OLD MONROE ROAD)	SR 1377 (WESLEY CHAPEL-STOUTS ROAD) TO SR 1349 (AIRPORT ROAD).	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 11

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-2566	AVERY WATAUGA	NC 105	US 221 TO SR 1107 (NC 105 BYPASS) IN BOONE. WIDEN TO MULTI-LANES.	SEGMENT BA: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
R-2615	WATAUGA	US 421/US 321	US 321/US 421 JUNCTION NEAR VILAS TO SR 1107 (105 BYPASS) - TERMINI OF PROPOSED BOONE BYPASS (U- 2703). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 26.
R-2915	ASHE WATAUGA	US 221	US 421 IN WATAUGA COUNTY TO US 221 BUSINESS/NC 88 IN JEFFERSON. WIDEN TO FOUR LANES DIVIDED.	SEGMENT E: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 21.
R-5714	SURRY	US 601	US 52 TO SR 1365 (FORREST DRIVE). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
R-5730	YADKIN	SR 1605 (OLD US 421)	SR 1146 (SHACKTOWN ROAD) TO SR 1711 (SPEER BRIDGE ROAD). CONSTRUCT NEW ROADWAY TO REALIGN SR 1605 WITH SR 1711 AND CONSTRUCT A ROUNDAABOUT AT THE INTERSECTION WITH SR 1146.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-5759	WILKES	NC 115	US 421 TO 2ND STREET. WIDEN ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
R-5772	WILKES	SR 1001 (OAKWOODS ROAD)	US 421 TO NC 268 (EAST MAIN STREET). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
R-5830	WATAUGA	SR 1522 (DEERFIELD ROAD)	STATE FARM ROAD TO SR 1523 (WILSON RIDGE ROAD). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 22.
R-5836	SURRY	US 601	I-74 TO SR 1104 (CODY TRAIL). WIDEN TO 4-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
U-4700	BURKE CALDWELL CATAWBA	US 321	NORTH OF US 70 IN HICKORY TO SR 1933 (SOUTHWEST BOULEVARD). WIDEN TO SIX LANES.	SEGMENTS CA, CB, AND CC: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-5312	WILKES	US 421	NC 16 TO US 421 BUSINESS. CONVERT EXISTING ROADWAY TO SUPER STREET AND ADD SERVICE ROADS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-5809	YADKIN	US 601 (STATE STREET)	US 421 TO SR 1146 (LEE AVENUE). CONSTRUCT MEDIAN AND ROUNDAABOUTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-5810	WATAUGA	SR 1514 (BAMBOO ROAD); SR 1523 (WILSON RIDGE)	US 421/US 221 TO SR 1522 (DEERFIELD ROAD). WIDEN ROADWAY TO 12-FEET LANES WITH 4-FEET PAVED SHOULDERS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6036	CALDWELL	SR 1109 (PINEWOOD ROAD)	US 321 TO SR 1931 (BERT HUFFMAN ROAD). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 12

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-5716	CATAWBA	I-40	SR 1007 (LENOIR RHYNE BOULEVARD) INTERCHANGE. CONSTRUCT INTERCHANGE IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
I-5717	IREDELL	I-77	NC 150 INTERCHANGE. CONSTRUCT INTERCHANGE IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
I-5719	GASTON	I-85	US 321 TO NC 273. WIDEN TO EIGHT LANES. SR 2200 (COX ROAD) INTERCHANGE. CONSTRUCT INTERCHANGE IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
I-5805	IREDELL	I-40	SR 2158 (OLD MOCKSVILLE ROAD) TO DAVIE COUNTY LINE. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
I-5916	CLEVELAND	I-85	SOUTH CAROLINA LINE TO GASTON COUNTY LINE. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
I-5918	IREDELL	I-77	MILEMARKER 36.5 TO MILEMARKER 50.0. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
I-5921	GASTON	I-85	CLEVELAND COUNTY LINE TO MILEMARKER 14. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
I-5962	IREDELL	I-77	I-77 AT SR 1302 (CORNELIUS ROAD). CONVERT GRADE SEPARATION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 23.
I-5985	GASTON CLEVELAND	I-85	SOUTH CAROLINA STATE LINE TO US 321. ADD ADDITIONAL LANES.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO UNFUNDED. SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
I-5991	CATAWBA	I-40	US 321 TO NC 16. WIDEN TO SIX LANES.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO UNFUNDED.
I-6065	IREDELL MECKLENBURG	I-77	I-485 TO NC 150. CONSTRUCT PEAK PERIOD SHOULDER LANES.	PROJECT ADDED AND APPROVED AS PART OF FUNDING SWAP WITH CRTPO.
R-2307	LINCOLN CATAWBA IREDELL	NC 150	RELOCATED NC 16 (TIP PROJECT R-2206) TO US 21. WIDEN TO MULTI-LANES.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 28. SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-2707	CLEVELAND	US 74 (SHELBY BYPASS)	FOUR LANE DIVIDED FREEWAY ON NEW LOCATION.	SEGMENTS D AND E: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
R-3833	IREDELL	SR 1100 (BRAWLEY SCHOOL ROAD)	SR 1177 (CHUCKWOOD ROAD) TO US 21. WIDEN TO MULTI-LANES WITH INTERCHANGE AT I-77.	SEGMENT C: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5100	IREDELL	SR 1109 (WILLIAMSON ROAD)	I-77 TO NC 150. WIDEN TO MULTI-LANES.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
R-5711	IREDELL	US 21	INTERSECTION OF US 21 AND SR 2375 (HOUSTON ROAD)/SR 1312 (FLOWER HOUSE ROAD). REALIGN AND SIGNALIZE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 21.
R-5712	LINCOLN	NC 16 BUSINESS	INTERSECTION OF NC 16 BUSINESS AND SR 1439 (UNITY CHURCH ROAD)/SR 1387 (TRIANGLE CIRCLE). ADD TURN LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-5713	CLEVELAND	US 74	US 74 BUSINESS TO NC 226. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
R-5762	ALEXANDER	NC 16	INTERSECTION OF NC 16 AND SR 1609 (COUNTY HOME ROAD). CONSTRUCT INTERSECTION IMPROVMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-2567	CLEVELAND	US 74 (DIXON BOULEVARD)	NC 150 (DEKALB STREET) INTERSECTION. CONSTRUCT INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-3608	GASTON	NC 7/SR 2903 (N MAIN STREET/BELMONT MT HOLLY ROAD)	US 29/74 TO I-85. WIDEN TO CONSISTENT MULTI-LANE TYPICAL SECTION AND CONSTRUCT OPERATIONAL IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-4700	BURKE CALDWELL CATAWBA	US 321	NORTH OF US 70 IN HICKORY TO SR 1933 (SOUTHWEST BOULEVARD). WIDEN TO SIX LANES.	SEGMENTS CA, CB, AND CC: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-5775	CLEVELAND	US 74 BUSINESS (MARION STREET)	INTERSECTION OF US 74 BUSINESS (MARION STREET) AND NC 150 (CHERRYVILLE ROAD). REALIGN INTERSECTION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-5777	CATAWBA	NC 127	1ST AVENUE SE TO 2ND AVENUE SE. ADD TURN LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5780	IREDELL	NC 150	INTERSECTION OF NC 150 AND SR 2399 (WIGGINS ROAD). REALIGN INTERSECTION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5799	IREDELL	US 21	SR 1933 TO FORT DOBBS ROAD. WIDEN TO MULTI-LANES AND REALIGN OFFSET INTERSECTIONS OF SR 1922 AND SR 2171.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
U-5800	GASTON	NC 7	INTERSECTION OF NC 7/US 74 AND NC 7/US 29. CONSTRUCT NORTHBOUND THROUGH LANE AND INTERSECTION IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5816	IREDELL	SR 1305 (OATES ROAD - MIDNIGHT LANE)	US 21 (CHARLOTTE HIGHWAY) TO SR 1474 (BLUEFIELD ROAD). WIDEN TO THREE-LANES WITH OVERPASS OVER I-77.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5819	GASTON	NC 27 (WEST CHARLOTTE AVENUE)	INTERSECTION OF NC 27 (WEST CHARLOTTE AVENUE) AND SR 2534 (HAWTHORNE STREET). CONSTRUCT INTERSECTION IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5929	CLEVELAND	US 74 (DIXON BOULEVARD)	INTERSECTION OF US 74 (DIXON BOULEVARD) AND NC 226 (EARL ROAD). CONSTRUCT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-5964	IREDELL	US 64 (DAVIE AVENUE)	US 64 (DAVIE AVENUE) AND US 21 (SULLIVAN ROAD). CONVERT 5-APPROACH INTERSECTION TO A SINGLE LANE ROUNDABOUT.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-6044	GASTON	SR 2200 (COX ROAD)	I-85 TO US 29/74. SELECTIVE WIDENING AND OPERATIONAL IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 29.
U-6054	IREDELL	STATESVILLE	CONSTRUCT BROOKDALE DRIVE-US 21 CONNECTOR.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
U-6134	LINCOLN	NC 16 BYPASS	SR 1380 (OPTIMIST CLUB ROAD) INTERSECTION. UPGRADE AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-6140	LINCOLN	NC 27 (EAST MAIN STREET)	US 321 BUS TO NC 150 (EAST). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS. INCLUDES CONSTRUCTION OF NORTHBOUND TURN LANE FROM SR 1294 (LITHINA INN ROAD) TO NC 27 (E MAIN STREET) AND WIDENING OF BRIDGE #540042 OVER SEABOARD RR ON NC 150.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 28.
U-6141	GASTON	US 29/74 (FRANKLIN BOULEVARD)	SR 2329 (REDBUD DRIVE) INTERSECTION. IMPROVE INTERSECTION AREA INCLUDING NEW GRADE-SEPARATED CROSSING OF US 29/74.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
U-6143	GASTON	NC 7 (EAST CATAWBA STREET)	US 74 (WILKINSON BOULEVARD) INTERSECTION. CONSTRUCT NORTHBOUND RIGHT-TURN LANE ON NC 7 (EAST CATAWBA STREET) AND EXTEND EXISTING WESTBOUND LEFT-TURN LANE ON US 74 (WILKINSON BOULEVARD).	RIGHT OF WAY ACCELERATED FROM FY 25 TO FY 21 AND CONSTRUCTION ACCELERATED FROM FY 26 TO FY 22.
U-6153	IREDELL	STATESVILLE	SR 1363 (BETHLEHEM ROAD). RELOCATE ROADWAY ADJACENT TO STATESVILLE REGIONAL AIRPORT.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-6176	CATAWBA	SR 1453 (16TH STREET NE, 12TH AVE NE, SPRINGS ROAD)	9TH AVENUE NE TO SR 1504 (CHARLOTTE STREET). CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 28.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 13

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-4400	HENDERSON BUNCOMBE	I-26	US 25 (EXIT 54) TO NC 280 (EXIT 40). WIDEN TO ADD ADDITIONAL LANES.	SEGMENT BA: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27. SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
I-4409	BUNCOMBE	SR 2500 (BLUE RIDGE ROAD)	CONVERT I-40/SR 2500 (BLUE RIDGE ROAD) GRADE SEPARATION TO INTERCHANGE. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES FROM US 70 TO SOUTH OF I-40 AND UPGRADE ROADWAY SOUTH OF I-40 TO SR 2713.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
I-4759	BUNCOMBE	I-40	I-40/SR 1228 (LIBERTY ROAD). CONVERT GRADE SEPARATION TO AN INTERCHANGE AND CONSTRUCT TWO LANE ROADWAY NORTH OF I-40 TO SR 1224 AND FOUR LANE ROADWAY SOUTH OF I-40 TO US 19/US 23/NC 151 WITH PARTS ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
I-5008	BURKE	I-40	SR 1734 (CAROLINA STREET SE)/SR 1826 - EXIT 111. REVISE INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
I-5009	BURKE	I-40	US 64 (BURKEMONT ROAD). IMPROVE INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
I-5831	MADISON	I-26	TENNESSEE STATE LINE TO MILEMARKER 9. PAVEMENT AND BRIDGE REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
I-5874	BURKE	I-40	SR 1142 (JAMESTOWN ROAD) - EXIT 100. UPGRADE INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
I-5875	BURKE	I-40	SR 1712 (DREXEL ROAD). UPGRADE INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
I-5888	BUNCOMBE	I-40	MILE MARKER 37 TO MILE MARKER 44. REHABILITATE PAVEMENT AND BRIDGES.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
I-5889	BUNCOMBE	I-40	MILE MARKER 45.25 TO MILE MARKER 50. REHABILITATE PAVEMENT AND PRESERVE BRIDGES.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
I-5900	McDOWELL	I-40	MILEMARKER 73 TO MILEMARKER 86. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
I-5901	BUNCOMBE	I-240	MILEMARKER 4 TO MILEMARKER 9. PAVEMENT REHABILITATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
R-2233	RUTHERFORD	US 221	SOUTH CAROLINA STATE LINE TO NORTH OF SR 1366 (ROPER LOOP ROAD). WIDEN TO MULTI-LANES WITH BYPASS OF RUTHERFORDTON ON NEW LOCATION.	SEGMENT BB: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 23.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-2597	RUTHERFORD	US 221	NORTH OF SR 1366 (ROPER LOOP ROAD) IN RUTHERFORD COUNTY TO SR 1153 (GOOSE CREEK ROAD) IN MCDOWELL COUNTY. WIDEN TO MULTI-LANES.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 27 TO FY 29.
U-3403	BUNCOMBE HENDERSON	ASHEVILLE	NC 191 (BREVARD ROAD - OLD HAYWOOD ROAD), NC 280 TO NC 112 (SARDIS ROAD). WIDEN TO MULTI-LANES.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 27.
U-4700	BURKE CALDWELL CATAWBA	US 321	NORTH OF US 70 IN HICKORY TO SR 1933 (SOUTHWEST BOULEVARD). WIDEN TO SIX LANES.	SEGMENTS CA, CB, AND CC: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-5019	BUNCOMBE	ASHEVILLE EAST OF THE RIVERWAY MULTI-MODAL NETWORK	CONSTRUCT INTERCONNECTED NETWORK OF PEDESTRIAN, BICYCLE, ROADWAY, AND STREETScape IMPROVEMENTS. PROJECT INCLUDES: CLINGMAN FOREST AND TOWN BRANCH GREENWAYS, FRENCH BROAD RIVER WEST GREENWAY, WILMA DIKEMAN RIVERWAY AND FIVE POINTS ROUNDABOUT, LIVINGSTON S	SEGMENT A: CONSTRUCTION ACCELERATED FROM FY 21 TO FY 20 AT REQUEST OF MPO. SEGMENT E: CONSTRUCTION DELAYED FROM FY 19 TO FY 22.
U-5190	BUNCOMBE	NEW LEICESTER HIGHWAY	NEW LEICESTER HIGHWAY, CITY LIMITS TO PATTON AVENUE IN ASHEVILLE. CONSTRUCT SIDEWALK.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5834	BUNCOMBE	SR 3116 (MILLS GAP ROAD)	US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5835	McDOWELL	US 221 BUSINESS	US 221/NC 226 TO GEORGIA AVENUE. WIDEN EXISTING ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5836	BURKE	NC 181	SR 1414 (ST MARY'S CHURCH ROAD) TO MORGANTON ETJ. WIDEN EXISTING ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5837	BUNCOMBE	SR 2002 (RICEVILLE ROAD)	US 70 (TUNNEL ROAD) TO SR 2285 (CLEAR VISTA LANE). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 23.
U-5971	BUNCOMBE	ASHEVILLE	US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCTION INTERSECTION IMPROVEMENTS.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5973	BUNCOMBE	WEAVERVILLE	US 19 BUSINESS (WEAVERVILLE HIGHWAY) AND SR 1740 (NEW STOCK ROAD). CONSTRUCT INTERSECTION IMPROVEMENTS.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
U-6047	BUNCOMBE	NC 112 (SARDIS ROAD/ SANDHILL ROAD)	NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY). WIDEN ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 28.
U-6048	HAYWOOD BUNCOMBE	US 19, US 23	SR 1836 (CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.

CHANGES BETWEEN THE DRAFT STIP 20-29 January 2019 / August 2019

DIVISION: 14

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
A-0009	CHEROKEE GRAHAM SWAIN	US 19, US 74, US 129, NC 28, NC 143	CORRIDOR "K", ANDREWS TO NC 28 EAST OF ALMOND. UPGRADE ROADWAY TO INCLUDE EXISTING FACILITIES AND NEW LOCATION.	SEGMENT C: UPDATED CONSTRUCTION SCHEDULE TO SHOW AS A DESIGN-BUILD PROJECT, CONSTRUCTION ACCELERATED FROM FY 26 TO FY 24.
I-4400	HENDERSON BUNCOMBE	I-26	US 25 (EXIT 54) TO NC 280 (EXIT 40). WIDEN TO ADD ADDITIONAL LANES.	SEGMENT BA: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27. SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
I-4729	POLK	I-26	US 74/NC 108 INTERCHANGE (EXIT 67). REVISE INTERCHANGE AND CONSTRUCT IMPROVEMENTS TO NC 108.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
R-2588	HENDERSON	NC 191	US 25 IN HENDERSONVILLE TO NC 280 SOUTH OF MILLS RIVER. WIDEN TO MULTI-LANES.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-2822	GRAHAM	NC 143	NC 143, WEST BUFFALO CREEK TO NC 143 BUSINESS. UPGRADE CORRIDOR.	SEGMENT B: RIGHT OF WAY ACCELERATED FROM FRY 22 TO FY 21 AND CONSTRUCTION ACCELERATED FROM FY 25 TO FY 24.
R-4751	SWAIN	US 19	SR 1152 (HUGHES BRANCH ROAD) IN BRYSON CITY TO SR 1195 (US 19A). MODERNIZE ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21.
R-5734	MACON	US 23/US 441	US 64 TO SR 1649 (PRENTISS BRIDGE ROAD). IMPLEMENT ACCESS MANAGEMENT STRATEGIES.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-5839	GRAHAM SWAIN	NC 28 (FONTANA ROAD)	US 129 TO NC 143. UPGRADE ROADWAY.	SEGMENT BA: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
R-5847	CLAY CHEROKEE	US 64	US 64 BUSINESS WEST OF HAYESVILLE TO EAST OF NC 141. WIDEN TO FOUR-LANES DIVIDED.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 28 TO FY 29.
R-5861	CHEROKEE	US 19/129	GEORGIA STATE LINE TO US 64. WIDEN ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
R-5865	TRANSYLVANIA	US 276	US 64 TO AVERY CREEK TRAIL HEAD. WIDEN TO 3- LANES WITH BICYCLE LANES. NC FLAP DOT 276(1).	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 22.
R-5881	JACKSON	US 64	NC 107 INTERSECTION. IMPROVE INTERSECTION AND ADD AUXILLARY LANE FROM PEBBLE CREEK DRIVE TO US 64/NC 107 INTERSECTION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 27 TO FY 29.
R-5908	CHEROKEE	US 19/US 74/ US 129	US 64 TO SR 1689 (CASINO PARKWAY). MODERNIZE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
R-5919	TRANSYLVANIA	US 178	SR 1156 (MAIN STREET) IN ROSMAN TO SR 1133 (MIDDLEFORK ROAD) MODERNIZE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 29.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5922	CLAY	US 64	NC 175 TO SR 1349 (OLD HWY 64 EAST). WIDEN TO MULTI-LANE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 25 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 27 TO UNFUNDED.
U-3403	BUNCOMBE HENDERSON	ASHEVILLE	NC 191 (BREVARD ROAD - OLD HAYWOOD ROAD), NC 280 TO NC 112 (SARDIS ROAD). WIDEN TO MULTI-LANES.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 27.
U-5548	HAYWOOD	BROWN AVENUE	REALIGNMENT OF BROWN AVENUE FROM BOYD AVENUE TO APPROXIMATELY 1200 FEET SOUTH OF THE INTERSECTION. PROJECT INCLUDES CONSTRUCTION OF NEW ROADWAY (SCHOOL STREET), RAISED CROSSWALK, PAINTED CROSSWALKS, REFUGE ISLAND, BULBOUT AND SIGNAGE.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 19 TO FY 20.
U-5783	HENDERSON	US 64	SR 1180 (BLYTHE STREET) TO SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
U-5839	HAYWOOD	US 276 (RUSS AVENUE)	US 23/74 TO US 23 BUSINESS (MAIN STREET). UPGRADE CORRIDOR.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
U-5886	HENDERSON	SR 1170 (WHITE STREET)	SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5887	HENDERSON	SR 1783 (HIGHLAND LAKE ROAD)	NC 225 TO US 176. UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20.
U-6048	HAYWOOD BUNCOMBE	US 19, US 23	SR 1836 (CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-6159	HAYWOOD	US 276 (RUSS AVENUE)	US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 28.
U-6160	HAYWOOD	US 19 (SOCO ROAD)	SR 1304 (FIE TOP ROAD AT GHOST TOWN IN THE SKY) TO BLUE RIDGE PARKWAY. MODERNIZE ROADWAY	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 29 TO UNFUNDED.
U-6172	HAYWOOD JACKSON	US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY	SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 27.